

SUBMITTAL REGISTER: 200115			Contractor:										Approval codes											
First Somoan Congregational Church			CONTRACTOR DATES										CONTR ACTION				ARCH. ACTI				G/C			
No.	Spec. Section	Description of Item Submitted	Request Propos	Submita Req's/c Letter of Intent	LOI Copied to Super	S/C Rqstd	S/C Mailed To S/C	S/C, CO Copied to Super	S/C Signed By S/C	S/C, CO Signed to Job Site	Rqsd Sbmll	Date LUGO Rec'd	C o d e	Date Smtd to Arch	C o d e	Date Retnd from Arch	Date Retnd to S/C JS	Remarks						
	02-060	Earthwork		10/2	10/2	10/4	10/8		10/24	11/6										<b>Boltz Construction</b>				
13.0	02-510	Asphalt Paving		12/7	12/7	12/7	12/13					1/8	A	1/16	B	2/15	2/22			<b>Looker and Associates</b>				
	02-580	Extruded Curb & Striping		3/15	3/15	3/15														<b>Superior Curb &amp; Stripe</b>				
05	02-668	Sanitary Sewer Product data		10/3	10/3	10/4	10/4		10/18	10/18		10/9	A	10/26						<b>Valley Enterprises</b>				
05	02-720	Storm Sewer Product data		10/3	10/3	10/4	10/4		10/18	10/18		10/9	A	10/26						<b>Valley Enterprises</b>				
	02-730	Water System		10/3	10/3	10/4	10/4		10/18	10/18										<b>Valley Enterprises</b>				
01	03-201	Reinforcing Shop Drawings		10/9	10/19	10/19	10/19		10/23	11/6		10/16	B	10/17	B	10/24	10/29			<b>Addison</b>				
	03-310	Concrete Footings		10/9																<b>Lugo</b>				
	30-301	Concrete (Flat work)		10/8	10/8	10/8	10/1		10/22	11/6										<b>South Tacoma Concrete</b>				
	04 220	Masonry Stem Walls		10/10	10/10	10/10	10/10		10/21	11/6										<b>Gehrke</b>				
	06 100	Rough Carpentry Material			11/21	11/21	11/21		11/29	12/14										<b>Lumberman's</b>				
	06 100	Rough Carpentry		10/10	10/10	10/10	10/15		11/6	11/6										<b>Giard</b>				
02	06-170	Pre-fab'd Struct Wood (Glu-Lams) Shop Dwgs		10/8	10/8	10/8	10/9		10/9	11/6		10/15	B	10/17	C	10/25	10/25			<b>Dan Hunt and Associates</b>				
02.1		Shop Dwgs										10/25	10/26	A	10/26	B	11/1	11/1						
07.0	06-190	Pre-fab'd Struct Wood (Trusses) Shop Dwgs		10/5	10/5	10/5	10/8					10/30	A	10/31						<b>theTRUSSco</b>				
07.1		Shop Dwgs revised										11/15	A	11/15	C	11/29	11/30							
07.2		Shop Dwgs revised										12/3	A	12/3	B	12/5	12/5							
07.3		Shop Dwgs revised: Steeple										1/25	A	1/25	A	1/29	1/29							
	07200	Insulation		1/31	1/31	1/31														<b>InsulPro Projects</b>				
03	07-310	Fiberglass Shingles Color Chart		10/8	10/8	10/8	10/9		10/24	11/6		10/11	A	10/17	B	12/12	12/13			<b>Tile Tech Roofing</b>				
10.0	07-400	Preformed Metal Wall Panels Product Data/Color Chart		12/10	12/10	12/10	12/12					12/14	A	12/20	B	1/4	1/4			<b>Exterior Metals</b>				
10.0		Shop Dwgs										12/14	A	12/20	B	1/4	1/4			Del to Owner & Arch @ mtg				
	07411	Gutters and Downspouts		1/3	1/24	1/24														<b>Advance Custom Gutter</b>				
	07411	Tower Vent Louvers		PO	PO	PO	PO	PO	PO	2/15										<b>US Sheet Metal Co</b>				
08.0	08 200	Wood & Plastic Doors		11/21	11/21	11/21			11/29	12/14		12/5	A	12/13	B	12/27	1/7			<b>Washington Arch Hdwr</b> Returned to WAH 12/27				
08.1	08 700	Hardware Product Data		11/21	11/21	11/21			11/29	12/14		12/5	A	12/13	B	12/27	1/7			<b>Washington Arch Hdwr</b> Returned to WAH 12/27				
08.2		Key Schedule												3/4	B	3/6	6/7							
04	08-600	Plastic Windows Color Samples		10/10	10/23	10/23	12/4		12/4	12/14		10/22	A	10/24	B	10/23	12/5			<b>Milgard</b>				
14.0	09-250	Gypsum Board Samples (2)		9/26	10/19	10/19	10/19					1/25	A	1/30	A	1/30	1/30			<b>Heiberg</b>				

SUBMITTAL REGISTER: 200115			Contractor:													Approval codes			
First Somoan Congregational Church																			
No.	Spec. Section	Description of Item Submitted	Request Propos	CONTRACTOR DATES						CONTR ACTION				ARCH. ACTI		G/C Date Retnd to S/C JS	Remarks		
				Submita Req's/c Letter of Intent	LOI Copied to Super	S/C Rqstd	S/C Mailed To S/C	Unsigned S/C, CO Copied to Super	Signed S/C, CO Signed By S/C to Job Site	Rqsd Sbmll	Date LUGO Rec'd	C o d e	Date Smdt to Arch	C o d e	Date Retnd from Arch				
16.0		Shop Dwgs (City of Tacoma reviewed)		3/11	3/11	3/14	3/15	3/15						3/11	A	3/13			Submitted to both owner and Architect
16.1		Product Data												3/13	A	3/14			
	15-401	Plumbing	10/10	11/2	11/2	11/2													Professional Plmbg Sys
06		Product Data, Grease Interceptor												10/26	A	10/26			
06		Product Data, Hot water tk												10/26	A	10/26	A	11/28	12/6
06.2		Product Data, fixtures												11/9	A	11/12	B	11/28	12/6
06.1		Shop dwgs (Riser diagram)												11/5	A	11/12	B	12/5	12/6
	15-810	Mechanical HVAC		10/9	10/9	10/9	10/9		11/30	12/14									Narrows HVAC
09.0		Product Data												12/14	A	12/20	B	1/9	1/10/02
09.1		Range Exhaust Hood												12/18	A	1/4	B	2/19	NA
09.11		Range Exh Hood Make up air												2/5	A	2/6	A	2/19	NA
09.2		Tower Louvers												1/16	A	1/16	B	1/25	1/30
09.3		Supply & Return Air Grills (Air Outlet & Inlet)												1/16	A	1/16			
	16-001	Electrical		10/4	10/4	10/4	10/4												Clover Creek Electric
12.0		Product Data												1/9	A	1/11	B	2/15	2/25